



**DISTRIBUTION COMMISSIONING TEST SHEET – NETWORK ACCESS POINTS AND RELAYS ON STREETLIGHT POLES
HPC-4DL-07-0044-2024**

This commissioning test sheet covers the checking, testing, and commissioning of all new installations of network access points and relays installed on streetlight poles.



SAFETY: At all times maintain suitable clearance to all other electrical equipment and verify planned escape routes.
In preparation for the tests, wherever possible, isolate the supply to the equipment and make the area safe.

DATE:		Reference Work Order No.		Name of Officer	
Location:					

1. DEVICE COMPONENT DESCRIPTIONS

Item	Description	Value/Description	Comments
1.	Record the communication device location (Pole Pick Identification number).		
2.	Record the Street name and Suburb/Town.		
3.	Is the communication device an Access Point or Relay?		
4.	Record serial number of communication device.		
5.	Record label number of communication device.		
6.	Record MAC address number of communication device.		
7.	Record battery Serial number.		
8.	Record battery catalogue number and description.		
9.	Record battery part number and manufacturing week.		
10.	Record height of communication device from ground level.		
11.	Record GPS co-ordinates of device (e.g. -24.87517, 113.69213)		



2. SAFETY CHECK AND VISUAL INSPECTION

Item	Description	Please Tick (if correct/complete)	Comments
1.	Disconnect streetlight at source of supply.	<input type="checkbox"/>	
2.	Install a temporary independent earth stake more than 2 meters from steel pole streetlight. You must: <ul style="list-style-type: none"> • ensure no underground services are within the vicinity of the stake, and • the stake is to a minimum depth of 300 mm up to a maximum of 600 mm. 	<input type="checkbox"/>	
3.	Conduct a safety touch test, prior to opening the streetlight panel, test between the streetlight column and the temporary independent earth stake. Further work is to cease if a voltage greater than 6 V is measured, the source of voltage should be investigated.	<input type="checkbox"/>	
4.	Check all cables and terminations are free from damage and that the installation complies with the distribution construction standards and applicable design drawings. <ul style="list-style-type: none"> • M1-4-1 (May 2024) – SSN Network device with streetlight supply Class 1 arrangement • M1-4-2 (May 2024) – SSN Network device with streetlight supply Class 1 & 2 hybrid arrangement 	<input type="checkbox"/>	
5.	At the cut-out, test between the following for results of 0 Volts: <ol style="list-style-type: none"> 1) Supply-side active point and neutral, 2) Supply-side active point and temporary independent earth, and 3) Supply-side neutral and temporary independent earth stake. <p>Testing is to cease if a voltage greater than 6 V is measured, the source of voltage should be investigated.</p> <ul style="list-style-type: none"> • Test the voltmeter to ensure correct functionality. 	<input type="checkbox"/>	
6.	Ensure the device is attached on the pole bracket as far as possible away from the pole. This is to reduce radio frequency shadowing from the pole.	<input type="checkbox"/>	
7.	All appropriate labels fitted.	<input type="checkbox"/>	
8.	Ensure the NAN antenna on the communication device is perpendicular to the ground.	<input type="checkbox"/>	
9.	Has a photograph been taken of the completed installation?	<input type="checkbox"/>	



- If this is an existing installation, then move to section 5.
- For a new installation go to section 3.

3. INSULATION RESISTANCE TEST – For New AP/Relay Installations Only

Item	Description	Please Tick (if correct/complete)	Comments
1.	Disconnect all AP cable connections to the cut-out (Active, Neutral, Earth).	<input type="checkbox"/>	
2.	Access Point/Relay Cable tests Disconnect the cable from the AP/Relay (pole top) Test using 500 V insulation resistance tester. Each test to be for 1 minute (results >1 MΩ = OK)	Load Active and Earth <input type="checkbox"/>	
		Load Neutral and Earth <input type="checkbox"/>	
		Load Active and Steel Pole Streetlight <input type="checkbox"/>	
		Load Neutral and Steel Pole Streetlight <input type="checkbox"/>	
		Earth and Steel Pole Streetlight <input type="checkbox"/>	
3.	Reconnect the cable to the AP/Relay.	<input type="checkbox"/>	
4.	Reconnect all AP/Relay cable connections to the cut-out (Active, Neutral, Earth).	<input type="checkbox"/>	



4. POLARITY TEST (USING NETWORK ANALYSER) - Only for Changing Cut out from Class II to Class I for New AP/Relay Installations

Item	Description	Please Tick (if correct/complete)	Comments
1.	Remove MEN connection.	<input type="checkbox"/>	
2.	Energise the streetlight cable at the source of supply.	<input type="checkbox"/>	
3.	Connect network analyser earth lead to temporary independent earth stake.	<input type="checkbox"/>	
4.	Connect the analyser neutral probe to the steel pole.	<input type="checkbox"/>	
5.	Check that the analyser does not display 'Wiring Error Do Not Proceed' (red light).	<input type="checkbox"/>	
<i>A wiring error indicates the supply neutral has been wired to active, and the pole is live (due to the pole MEN link for Class I). Cease test, de-energise supply and investigate (including isolation of streetlight circuits if required).</i>			
6.	Connect network analyser neutral lead to incoming supply neutral.	<input type="checkbox"/>	
7.	Connect the analyser active probe to the cut-out supply-side active terminal.	<input type="checkbox"/>	
8.	Push 'test' button, record:		
	Record phase voltage. (Circle correct phase)	<input type="checkbox"/>	
	Line active to line neutral (VL-N)	<input type="checkbox"/>	
	Line active to independent earth (VL-E)	<input type="checkbox"/>	
	Prospective Short Circuit current (PSCL-N)	<input type="checkbox"/>	
	Earth Fault Loop Impedance (ZL-E)	<input type="checkbox"/>	
	Line Neutral Impedance (ZN)	<input type="checkbox"/>	
<i>Testing is to cease if line neutral impedance exceeds 0.8 Ω, investigate neutral connections back to transformer</i>			
9	Disconnect the streetlight at the source of supply	<input type="checkbox"/>	
10	Reinstate the MEN connection	<input type="checkbox"/>	



**DISTRIBUTION COMMISSIONING TEST SHEET – NETWORK ACCESS POINTS AND RELAYS ON STREETLIGHT POLES
HPC-4DL-07-0044-2024**

This commissioning test sheet covers the checking, testing, and commissioning of all new installations of network access points and relays installed on streetlight poles.



5. FUNCTION CONFIRMATION

Item	Description	Please Tick if correct/complete	Comments
1.	Reconnect at streetlight source of supply	<input type="checkbox"/>	
2.	Insert/Check the fuse size is 10 Amp in the cutout fuse holder.	<input type="checkbox"/>	
3.	Reinstate the cutout fuse holder in the cutout.	<input type="checkbox"/>	
4.	Test between streetlight column and temporary independent earth (less than 6V).	<input type="checkbox"/>	
5.	Has Metering team been contacted to confirm if device is commissioned and communicating correctly via the network?	<input type="checkbox"/>	
6.	Has Metering team confirmed the device is working on mains supply and not the battery backup?	<input type="checkbox"/>	
7.	Has Metering team confirmed the device will work on battery power if the mains supply is not available?	<input type="checkbox"/>	

6. HANDOVER OF RESPONSIBILITY

The commissioning officer must ensure that all checks are completed, and the test results comply with the minimum standards.

I hereby certify that all sections have been completed with satisfactory results and transfer responsibility to the network operating authority.

Commissioning Officer: _____

Pay Number: _____

Signature: _____

Date: DD/MM/YY

Time: HH:MM



**DISTRIBUTION COMMISSIONING TEST SHEET – NETWORK ACCESS POINTS AND RELAYS ON STREETLIGHT POLES
HPC-4DL-07-0044-2024**

This commissioning test sheet covers the checking, testing, and commissioning of all new installations of network access points and relays installed on streetlight poles.



1. Ensure the work area is left tidy with no hazards to the public.
2. Hand over responsibility to the operating authority
3. Return this sheet to the project/working file as a record of commissioning and as a document required for the Handover Certificate.